

Entry into Switch / Plant Rooms

Identified hazards: Poor CAUTION CAUTION CAUTION Poor Wet Slip Trip Fall House Possible New To Lighting Floor Hazard Hazard Keeping Spillages Site Hazard Potential Trailing Uneven Rotating Electrical Faulty Overhead Rotating Entangle Cables Fans Surface Equipment Obstacle Parts Hazard Hazard =||= High CAUTION CAUTION WARNING Level of Pressure Chemical Other High Lone Hazard Noise Hazard Hazards? Working Pressure

At risk: All staff and other persons in the work area.

Risks controlled by:



This is classed as a **LOW** risk



Entry into Switch / Plant Rooms Additional Measures:

Further Measures	Person Responsible	Date for Completion
Ensure safe isolation procedures are followed, locking off and proving dead when required to work on plant / switch room systems.	FM Technician	Prior to commencing work
Ensure any changes to floor heights are highlighted with black & yellow chevrons.	FM Technician	At all times
Minimise contact with substances. Maintain good personal hygiene. Refer to COSHH / MSDS information when required.	FM Technician	At all times
To reduce exposure to noise (even with ear protection), keep time in this environment to minimum.	FM Technician	At all times
Ensure good housekeeping to prevent slips, trips and falls.	FM Technician	At all times
Do not remove fixed guards unless machine is electrically isolated as above	FM Technician	At all times
Anti-slip footwear to be worn.	FM Technician	At all times
If there is any doubt concerning the task or safety, stop work and clarify.	FM Technician	At all times

Assessed by:

Frank Burke, Tech IOSH, Space Solutions Facilities Management Health & Safety Manager

Name: K. Petty	Signature/sスPetty		Date: 15/6/20
Name: G. Cruickshank	Signature/s	G. Cruíckshank	Date: 20.06.22